### **Eden MAC Presentation**

March 11, 2025



Measure X
Phase 1 (Stations 7, 22, & 25)



# Measure X Bond Summary

- November 2020 ACFD Fire Safety Bond (Measure X) approved by community
- \$90M in general obligation bonds to repair, upgrade, and replace outdated fire stations in unincorporated communities of Ashland, Castro Valley, and San Lorenzo

#### **Program Summary**

- > Stations under first phase of program:
  - Fire Station 7 (Castro Valley)
  - Fire Station 25 (Castro Valley)
  - Fire Station 22 (San Lorenzo)
- Fire Station Builds are being constructed using Design-Build method
- > All Stations will incorporate public art
  - Community will be an integral part of the art selection committees



## Fire Station 7 (Palomares Hill)

- > 6855 Villareal Dr
- Station is being built adjacent to existing fire station
- Primary apparatus:
  - Type 1 engine
- Daily Staffing:
  - (3) personnel







# **Current Status/Next Steps – Station 7**

- Re-zoning of parcel will be considered by Board of Supervisors on March 13<sup>th</sup> Board meeting
- Design Builder has started the process to continue the design development from the Bridging Documents
- Initial phases of permitting process

### **Fire Station 25 Castro Valley**

- 20336 San Miguel Ave
- Station being built on same site as current station
- Primary apparatus:
  - Type 1 engine
  - Tiller truck
  - Battalion Chief
- Daily Staffing:
  - (8) personnel



# **Current Status/Next Steps – Station 25**

- Voluntary Remedial Action Agreement has been executed with ACEHD. The Design Builder's environmental consultant has engaged with ACEHD to further evaluate potential mitigation measures required for the site.
- Lease agreement is in place with Castro Valley Sanitary for lease of the administration building for the Interim Fire Station 25

 Design Builder has started the process to continue the design development from the Bridging Documents



#### Fire Station 22 San Lorenzo

- > 587 Paseo Grande
- Station being built on new site
- Primary apparatus:
  - Type 1 engine
- Daily Staffing:
  - (3) personnel





# **Current Status/Next Steps – Station 22**

 Phase II Environmental Site Assessment has been submitted to ACEHD for review and determination of next steps for site mitigation

Coordination with PG&E to remove the existing power pole on site

RFP for Design Build Entity services expected to be released in May

#### Schedule

Milestone Activity	Station 7	Station 25	Station 22
Complete Bridging Documents	May 2024	May 2024	May 2025*
Design Build Entity (DBE) RFP/Selection	DBE on boarded	DBE on boarded	May 2025 – September
	January 2025	January 2025	2025
DBE Design Phase/Permitting	February 2025 –	February 2025 –	October 2025 –
	January 2026	January 2026	September 2026
Construction	November 2025 –	January 2026 – January	August 2026 –
	October 2026	2027	September 2027



### **Public Art Program**

- Partnership with the Office of the Alameda County Arts Commission
- ACAC Presentation



# Questions or Feedback?

